

Site Utilization Week of 11/24/08



1. ELB 3rd floor steel will continue.



2. The 3rd floor roof deck and mechanical installation will continue.



3. The mechanical (A/C duct work), electrical, and plumbing piping will continue to be installed at the first floor of the ELB.



4. Concrete for the walls and grade beams at the generator yard at the east side of the ELB will continue.



5. Utility work will continue



6. Drill piers will continue.



Coordination with the College of Engineering:

1. Electrical Shut Down – A meeting has been scheduled for Wednesday 12/3/08 at 1:30 in the Rady room to discuss the logistics of the shut down.
2. Emergency generator connection to Tissue lab – OFPC is coordinating with BE department to determine which electrical circuits require tie in to the generator.
3. Aero Exhaust – Facilities Management met with Aero department on Friday to coordinate work.
4. Microscope – Waiting on Addendum #5.
5. Future City Event (January 24th weekend) – OFPC is coordinating with Future City for most accessible route to Nedderman Hall.

Campus Question of the Week:

Will the project be closed on Friday for the Thanksgiving Holidays? HPCC will be closed on Thursday and Friday for the Thanksgiving Holidays.

We will continue to keep everyone informed of the construction activities that may affect campus life.