


Site Utilization Week of 12/01/08



1. ELB 3<sup>rd</sup> floor steel will continue.



2. Work in Generator Yard will continue.



3. The mechanical (A/C duct work), electrical, and plumbing piping will continue to be installed at the first floor of the ELB.



4. Excavation of Area “C” basement will continue



5. Utility work will continue (manhole pictured)



6. Foundation work will continue.



Coordination with the College of Engineering:

1. Electrical Shut Down – A meeting has been scheduled for Wednesday 12/3/08 at 1:30 in the Rady room to discuss the logistics of the shut down.
2. Emergency generator connection to Tissue lab – OFPC is coordinating with BE department to determine which electrical circuits require tie in to the generator. Currently waiting on equipment list from BE.
3. Microscope – Waiting on Addendum #5, scheduled to be delivered today.
4. Future City Event (January 24<sup>th</sup> weekend) – OFPC is coordinating with Future City for most accessible route to Nedderman Hall. Currently, route will be along First Street.

Campus Question of the Week: No Campus Question.

We will continue to keep everyone informed of the construction activities that may affect campus life.

